Workplace Examination Mill/Plant

Date	
Desdenses/Desses Deste Deby's Trueff's control since	Initial
Roadways/Ramps - Ruts, Debris, Traffic control signs	
Berms – Mid axle height, Strength to impede vehicle	
Elevated Walkways – Substantial construction, non skid, clean	
handrails, and mid rails if necessary	
Work Locations – Safe access	
PPE used, Safety Glasses, Safety belts	
Respirators, ear plugs, warning signs	
Fall restraints provided and used	
Ventilation controls – dust, fumes, vapors	
Electrical – Distribution boxes, labeled, fused, grounded	
Circuits – Disconnecting devices, lock out procedure	
Cables – Inspection cover plates, splices, broken conduit	
Guards – Block access to moving machine parts	
Product belt	
Feed belt	